Issue No.:1Issue Date:February 2009Project No.:768

JOINT USER COMPLEX AND WHOLESALE FISH MARKET AT AREA 44, TUEN MUN

ENVIRONMENTAL MONITORING & AUDIT REPORT (JANUARY 2009)

Prepared By:

ALLIED ENVIRONMENTAL CONSULTANTS LTD.

COMMERCIAL-IN-CONFIDENCE

Allied Environmental Consultants Limited

Acousticians & Environmental Engineers

1001, Shanghai Industrial Investment Building, 48 Hennessy Rd., Wanchai, H.K. Tel: (852) 2815 7028 Fax: (852) 2815 5399 Email: info@aechk.com



Issue No.:1Issue Date:February 2009Project No.:768

JOINT USER COMPLEX AND WHOLESALE FISH MARKET AT AREA 44, TUEN MUN

ENVIRONMENTAL MONITORING & AUDIT REPORT (JANUARY 2009)

Prepared By:

ALLIED ENVIRONMENTAL CONSULTANTS LTD.

COMMERCIAL-IN-CONFIDENCE

Author:

am Nic Lam BSc(Hons)

Checked and Approved:

Grace Kwok BEng(Hons) MHKIEIA MHKIOA MISWA MIAIA MRAPA LEED AP

This report has been prepared by Allied Environmental Consultants Limited with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

	ject No. : 768	
	t User Complex and Wholesale Fish Market at Area 44, Tuen Mun ironmental Monitoring & Audit Report (January 2009)	1
	Table of Contents	
Tab	le of Contents	1
List	of Tables	2
List	of Figures	2
List	of Appendices	2
EXI	ECUTIVE SUMMARY	3
1.	PROJECT BACKGROUND	4
1.	1 Project Organization and Contact Personnel	4
2.	SENSITIVE RECEIVERS	5
3.	CONSTRUCTION WORKS & PROGRAMME	5
4.	SUMMARY OF EM&A REQUIREMENT	5
5.	MONITORING METHODOLOGY	7
5.	1 Monitoring Programme	7
5.	.2 Air Quality Monitoring	8
5.	.3 Noise Monitoring	8
6.	RESULTS	8
6.	.1. Air Quality	8
6	2. Noise	9
6.	3. Weather Conditions	10
7.	SITE INSPECTION & AUDIT	10
8. PRO	NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCE DSECUTIONS	CSSFUL 11
9.	OTHERS	11
10.	CONCLUSIONS	11

List of Tables

- Table 1Contact Details of Key Personnel
- Table 2Interrelationship between Construction Activities and Mitigation Measures
- Table 3Action and Limit Level for Air Quality Impact Monitoring at Yuet Wu Villa
- Table 4
 Action and Limit Levels for Construction Noise Impact Monitoring
- Table 5Event Action Plan
- Table 6Noise Monitoring Equipment
- Table 71-hour TSP Monitoring Results
- Table 824-hour TSP Monitoring Results
- Table 9Noise Monitoring Results
- Table 10Summary of Weather Conditions during the Monitoring Period
- Table 11Summary of Site Inspections

List of Figures

- Figure 1 Site Location Plan
- Figure 2 Location of Air Quality Monitoring Station
- Figure 3 Location of Noise Monitoring Station
- Figure 4 Photos of Air Quality Monitoring Station
- Figure 5 Photos of Noise Monitoring Station
- Figure 6 Photos of the Construction Site for the Junior Police Officers' Married Quarters

List of Appendices

- Appendix A Calibration Record of High-Volume TSP Sampler
- Appendix B Calibration Certification of the Sound Level Meter and Calibrator
- Appendix C Summary of 1-Hour TSP Monitoring Record
- Appendix D Summary of 24-Hour TSP Monitoring Record
- Appendix E Summary of Noise Monitoring Record
- Appendix F Wind Record from Hong Kong Observatory
- Appendix G Mitigation Measures Implementation Schedule for Construction Stage

EXECUTIVE SUMMARY

Allied Environmental Consultants Limited (AEC) has been appointed to conduct an environmental monitoring and audit (EM&A) program for the proposed Joint User Complex and Wholesale Fish Market at Area 44, Tuen Mun. The construction works were commenced on 31st July 2008. This report is the sixth monthly EM&A report, which detailed the environmental monitoring and audit results recorded during the period from 1st January 2009 to 31th January 2009.

Impact environmental monitoring for the proposed Joint User Complex and Wholesale Fish Market at Area 44, Tuen Mun has been carried out on 3rd, 9th, 15th, 21st and 29th January 2009 at Block 15, Yuet Wu Villa. 1-hr TSP and noise monitoring were conducted within the period of 0700-1900 hours, where 24-hr TSP monitoring was conducted continuously for a 24-hour period.

1-hour TSP monitoring results at the monitoring location ranged from $105\mu g/m^3$ to $189\mu g/m^3$ with an average of $155\mu g/m^3$. 24-hour TSP monitoring results ranged from $70\mu g/m^3$ to $87\mu g/m^3$ with an average of $79\mu g/m^3$.

Noise monitoring results at the monitoring location ranged from 60.2dB(A) to 62.2dB(A) with an average of 61.2dB(A).

Based on the monitoring results, the air quality and construction noise level complied with the environmental requirements in EM&A Manual. There were no breaches of the action and limit levels. There were no environmental complaints received in the reporting month. No notification of summons or prosecution was received.

Constructions activities will be undertaken in February 2009 include underground foundation works and drainage diversion. Potential environmental impacts include dust generation from stockpiles of dusty materials and the drainage diversion work; noise from operation of the equipments and jack piling, runoff from drainage diversion works and the storage of various C&D and chemical wastes. The Contractor should properly implement the required environmental mitigation measures as per the implementation schedule in the EM&A manual to ensure no significant adverse environmental impacts to be arisen from the construction works. The Contractor was reminded to maintain good housekeeping throughout the construction phase.

1. PROJECT BACKGROUND

A Joint User Complex and Wholesale Fish Market (WFM Complex) at Area 44 in Tuen Mun is proposed to be designed and built by Architectural Services Department on behalf of Agriculture, Fisheries and Conservation Department, Marine Department, Home Affairs Department, and Food and Environmental Hygiene Department of the Hong Kong SAR. The WFM Complex is to provide a permanent site for the relocation of the existing temporary wholesale fish market at Tuen Mun Area 27 and to accommodate a community hall, a dragon boat racing spectator stand, and other community facilities for public use. The proposed development is a 3-storey complex to accommodate a wholesale fish market, a public toilet, a refuse collection point and a marine refuse collection point at the ground floor, a community hall on the first floor, and a dragon boat race spectator stand with landscaped deck on roof level. The proposed Wholesale Fish Market is categorized as a designated project under the Environmental Impact Assessment Ordinance (EIAO) and therefore a detailed Environmental Impact Assessment (EIA-085/2002) has been conducted in year 2002 and an Environmental Permit (EP-296/2007) was issued by Environmental Protection Department in December 2007.

The subject site is located at Castle Peak Bay of Tuen Mun given in Figure 1. The subject site is bounded to the north by a future local open space presently used as a temporary car park, to the east by Castle Peak Bay typhoon shelter, to the south by a future lorry park and to the west by Wu Shan Road. Yuet Wu Villa being the nearest residential establishment is located at around 85m from the site boundary.

1.1 **Project Organization and Contact Personnel**

Key personnel and contact particulars are summarized in Table 1.

Role	Department / Company	Names	Contact Number	Fax Number
Lead User	Agriculture, Fisheries, and	Mr. K.H. Chan	2150 7092	2314 2866
Department	Conservation Department	Ms. Louise Li	2150 7140	
Environmental	Architecture Services	Mr. S.W. Chow	2867 3716	2523 9622
Permit Holder	Department	Ms. Susana Chan	2867 6706	
Architect	P&T Architects and	Ms. Sarah Ng	2835 3548	2891 3834
	Engineers Ltd.	Ms. Vivian Law	2832 3046	
Main Contractor	W. Hing Construction Co.	Mr. Andy Chan	9630 7404	8343 9188
	Ltd.	Mr. Tim Wong	6478 4623	
Environmental	Allied Environmental	Ms. Grace Kwok	2815 7028	2815 5399
Team Leader	Consultants Ltd.			
Independent	Cinotech Consultants Ltd.	Mr. Alex Ngai	2151 2083	3107 1388
Environmental				
Checker				

Table 1 Contact Details of Key Personnel

2. SENSITIVE RECEIVERS

Air Sensitive Receivers (ASRs) within 500m include Yuet Wu Villa, lawn bowling field, tennis court, which are less than 100m away from the subject site. Tuen Mun Wu Hong Clinic is located to the west at about 100m to the site boundary. Two secondary schools, Ka Chi Secondary School and South Tuen Mun Government Secondary School, are approximately 300m to the south of the site boundary.

Noise Sensitive Receivers (NSRs) within 300m are Yuet Wu Villa, Siu Hei Court, Yan Chai Hospital Low Chan Chor Si Primary School and Wu King Estate. The nearest NSR will be Block 15 of Yuet Wu Villa.

3. CONSTRUCTION WORKS & PROGRAMME

The major works undertaken and/or completed during the monitoring period are listed below:

- Underground foundation works
- Drainage diversion works

Table 2 shows the interrelationship between construction activities and environmental mitigation measures for the reporting month.

Construction Works	Major Environmental Impact	Mitigation Measures
Underground foundation	Noise impact	Well-maintained plants were
works		used
Drainage diversion	Air quality, and water quality	Water spraying, avoided rainy
	impacts	days

4. SUMMARY OF EM&A REQUIREMENT

For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at the monitoring station for 24-hr TSP monitoring. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. For noise monitoring, one set of measurement between 0700-1900 hours on normal weekdays. Leq(30 min) shall be used as the monitoring parameter.

From baseline monitoring results, the proposed Action and Limit Levels for air quality are summarized in Table 3. The average baseline 1-hr TSP value of $129\mu g/m^3$ and 24-hr TSP value of $65\mu g/m^3$ measured at Block 15, Yuet Wu Villa was used to determine the action and limit level for air quality impact monitoring. The proposed Action and Limit Levels for construction noise are summarized in Table 4.

Table 3	Action and Limit Level	for Air Q	Quality Impact	t Monitoring at	t Yuet Wu Villa

Parameters	Baseline Level (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)
24-Hour TSP Level	65	173	260
1-Hour TSP Level	129	334	500

Table 4	Action and Limit Levels f	Car Construction Noise Impact Monitoring
Tuble 4	ACTION UNU LIMIT LEVELS	or Construction Noise Impact Monitoring

Time Period	Action Level	Limit Level
Daytime (0700-1900 hours) on weekdays	When one documented compliant is received	Dwelling $75dB(A)^1$ School $70dB(A)^1$ (65dB(A) during examinations) ¹
1900-2300 on any day and 0700-2300 on Sunday and general holidays, for use of PME^2	When one documented compliant is received	65dB(A) ³
All days during the night- time (2300-0700 hours) ²	When one documented compliant is received	50dB(A) ³

Note: 1. Construction noise criteria stipulated in the TM-EIAO

2. A Construction Noise Permit (CNP) shall be required for the carrying out of the construction work during the restricted hours (1900-2300 on any day and 0700-2300 on Sunday and general holidays, for use of PME; and All days during the night-time (2300-0700 hours)) 3. Area sensitivity rating of the monitoring location is "B".

Should non-compliance of the above Action and Limit levels occurs, the contractor shall undertake corresponding in accordance with the proposed Event Action Plan given in the EM&A Manual. A summarized general Event Action Plan is given in Table 5. Details should be referred to the Event Action Plan in the EM&A Manual.

Table 5Event Action Plan

Level	Step 1	Step 2	Step 3
Action	 Identify source Check monitoring data and working methods 	 Contact project manager to discuss and implement remedial action Rectify any unacceptable practice Amend working methods if appropriate If exceedance continues, commence additional monitoring 	 Notify client/project manager following correct of the situation Cease additional monitoring if exceedance stops
Limit	 Identify source Notify client/project manager Check monitoring data and working methods Repeat measurement to confirm finding Commence additional monitoring 	 Take immediate action to avoid further exceedance Submit proposal for remedial actions to client/project manager within 3 working days Implement the agreed proposal If exceedance continues, amend and resubmit the proposal 	 Notify client/project manager following correction of the situation Cease additional monitoring if exceedance stops

5. MONITORING METHODOLOGY

5.1 Monitoring Programme

Air quality monitoring and noise monitoring were conducted at Block 15, Yuet Wu Villa on 3rd, 9th, 15th, 21st and 29th January 2009. Air quality monitoring station was set up at the roof top of the residential block and noise monitoring was conducted at 1.2m above ground level at the junction of Wu Sau Street and Wu On Street as given in Figure 2 and 3. Figure 4 and 5 show photos taken during monitoring at the two locations.

A construction site for the proposed Junior Police Officers' Married Quarters is located at Wu Hong Street which is 110m away from the monitoring location, which can be a major source of the noise and TSP generation during the monitoring period. Figure 6 shows the photo of the construction site.

7

5.2 Air Quality Monitoring

1-hour and 24-hour TSP air quality monitoring was conducted at the designated air quality monitoring location using a High Volume TSP Sampler (Model No: Anderson GMWS-2310 ACCU-VOL) at the designated location. The Calibration Record of the High-Volume TSP Sampler is given in Appendix A. 24-hour TSP samples were taken every six days. 1-hour TSP samples were taken three times a day between 0700-1900 hours.

5.3 Noise Monitoring

Noise monitoring was conducted at the designated noise monitoring location between 0700-1900 hours using a sound level meter which complies with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). Noise instrumentation details are given in Table 6 and the Calibration Certificate for the sound level meter and calibrator is given in Appendix B.

Table 6 Noise Monitoring Equipment

Manufacturer	Type/Model No.	Equipment
RION	Model NL 31	Precision Sound Level
		Analyser with windshield
RION	Model NC 73	Calibrator

Noise levels measurements were recorded in terms of thirty minutes A-weighted equivalent continuous sound pressure level (Leq(30min)) on a daily basis. The sound level meter was calibrated immediately prior to and following each noise measurement. The meter was mounted on a tripod at a height of 1.2m and the microphone was positioned at 1m away the building façade of the noise monitoring station facing the construction site.

Noise measurements were not made in the presence of fog, rain, and wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed was checked with a portable anemometer capable of measuring the wind speed in m/s.

6. **RESULTS**

6.1. Air Quality

1-hour and 24-hour TSP monitoring results are summarized in Table 7 and 8 and serve as the basis for determining the action and limit levels. The minimum and maximum 1-hour TSP measured at Yuet Wu Villa was $105\mu g/m^3$ and $189\mu g/m^3$ respectively with an average of $155\mu g/m^3$. The minimum and maximum 24-hour TSP measured was $70\mu g/m^3$ and $87\mu g/m^3$ respectively with an average of $79\mu g/m^3$. Summary of air quality monitoring record is provided in Appendix C and D.

Davi	Data		1-hr TSP ($(\mu g/m^3)$		Average
Day	Date	Reading 1	Reading 2	Reading 3	Average	$(\mu g/m^{3})$
1	3 Jan 2009	189	170	159	173	
2	9 Jan 2009	153	163	165	160	
3	15 Jan 2009	152	164	176	164	155
4	21 Jan 2009	161	176	172	170	
5	29 Jan 2009	112	113	105	110	

 Table 7
 1-Hour TSP Monitoring Results

Table 8	24-Hour TSP Monitoring Results

Day	Date	24-hr TSP (μg/m ³)
1	3 Jan 2009	87
2	9 Jan 2009	76
3	15 Jan 2009	85
4	21 Jan 2009	77
5	29 Jan 2009	70
	Average	79

6.2. Noise

Noise monitoring results in terms of $L_{eq(30min)}$, $L_{10(30min)}$ $L_{90(30min)}$ measured at the designated noise monitoring location are summarized in Table 9. L_{10} and L_{90} represent sound levels that are exceeded 10% and 90% of the time respectively. Normally, L_{10} measurements can be considered as the average peak levels, whilst L_{90} levels can be considered as the average background noise levels.

During the reporting month, the minimum and maximum noise level measured at Yuet Wu Villa was $60.2dB(A) L_{eq(30min)}$ and $62.2dB(A) L_{eq(30min)}$ respectively with an average of $61.2dB(A) L_{eq(30min)}$. No exceedance was recorded in this reporting period. Summary of noise monitoring record will be provided in Appendix E.

Day	Date	L _{10(30mins)} (dB(A))	L _{90(30mins)} (dB(A))	L _{eq(30mins)} (dB(A))
1	3 Jan 2009	63.2	58.9	61.2
2	9 Jan 2009	63.9	59.2	62.2
3	15 Jan 2009	63.5	58.5	61.2
4	21 Jan 2009	63.5	58.2	61.2
5	29 Jan 2009	61.2	57.9	60.2
	Average	63.1	58.5	61.2

Table 9Noise Monitoring Results

6.3. Weather Conditions

Weather data of the monitoring station were obtained from the nearest Hong Kong Observatory (HKO) Tuen Mun automatic weather station located at Tuen Mun Town Park (63 mPD). Table 10 summarizes the wind data during the monitoring dates. Wind record from HKO is shown in Appendix F.

 Table 10
 Summary of Weather Conditions during the Monitoring Period

Date	Weather	Prevailing Wind direction	Daily Average Wind speed (m/s)
3 Jan 2009	Sunny	Ν	1.61
9 Jan 2009	Sunny	Ν	3.20
15 Jan 2009	Sunny	Ν	1.85
21 Jan 2009	Cloudy	N	1.47
29 Jan 2009	Cloudy	NW	1.75

7. SITE INSPECTION & AUDIT

5 site inspections were conducted by the Environmental Team (ET) in this reported period. Major observations by the ET, actions by the Contractor and outcome are summarized in the Table 11.

	Date	Observations	Action taken by Contractor	Outcome
1	2 Jan 2009		Contractor was required to keep up with the mitigation measures.	
2	10 Jan 2009	Stockpiles were compacted.	The contractor was advised to cover the stockpiles after work.	

Table 11Summary of Site Inspections

AEC

	Date	Observations	Action taken by Contractor	Outcome
3	15 Jan 2008	•	Contractor was required to keep up with the mitigation measures.	
4	22 Jan 2009	•	Contractor was required to keep up with the mitigation measures.	
5	30 Jan 2009	No outstanding observations during inspection.	Contractor was required	

During site inspections in the reporting month, no non-conformance of implementation of environmental mitigation measures was identified. All environmental mitigation measures for construction stages stated in approved EIA Report, EM&A Manual and Environmental Permit shall be carried out throughout the whole construction period as shown in Appendix G.

8. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

In this reporting period, no complaint, inspection notice, notification of summons or prosecution was received. No non-compliance was recorded.

9. OTHERS

4778.14 m³ of inert C&D waste was disposed at public fill. 6.31 tonnes of waste was disposed to landfill. No chemical waste was transported off site in this reporting period.

10. CONCLUSIONS

Environmental monitoring has been carried out for the proposed Joint User Complex and Wholesale Fish Market at Area 44, Tuen Mun. 1-hour and 24-hour TSP air quality monitoring and noise monitoring was conducted at Block 15, Yuet Wu Villa during the period from 1st January 2009 to 31st January 2009.

The average 1-hour TSP level is $155\mu g/m^3$ and average 24-hour TSP level is $79\mu g/m^3$. For impact noise monitoring, the 30-minute average noise level is 61.2dB(A).

11